



CROSS CONNECTION CONTROL TESTING AND INSPECTION REPORT

97 Hurontario Street
Collingwood ON, L9Y 2L8
705-445-1030 x 3321
corser@collingwood.ca

This form must be legible, printed and completed in blue or black ink.
Please note all information including signatures, must be completed prior to submission.

Premises information

Premises Address:	Occupant / Business:		
Premises Owner (list all):	Phone:		
Premises Owners Mailing Address:	Mail Contact:		
City:	Province:	Postal Code:	Unit Number:
Owners Email Address:			
Signature of Owner or Authorized Signatory:	Date:		

Qualified Contractor Information

Qualified Contractor Performing Test:	Phone:
Qualified Contractor Company Name:	Email:
OWWA Certification #:	Test Kit Make and Model#:
Test Kit Serial #:	Test Kit Calibration Date:

Device Information

Device Make:	Model:	Serial #:	Size:				
Premise Isolation ☐	Zone ☐	Individual ☐	Domestic ☐	Fire ☐	Irrigation ☐	Other ☐	Temporary Device ☐
Type of Device: RP (F) ☐	DCVA (F) ☐	(SR) PVB ☐	Device Orientation: Horizontal ☐	Vertical Up ☐	Vertical Down ☐		

Device Information Test Results

RP (F)

Type of Test: Install ☐	Annual ☐	Repair ☐	Pressure Drop Across 1st Check Valve	A	psi
			Pressure Drop Across 2nd Check Valve		psi
Town of Collingwood Test Tag Affixed : Yes ☐	No ☐		Relief Valve Opened At (2psi or greater)	B	psi
			Buffer (3psi or greater) A-B=C	=C	psi
Device Location:			Static Line Pressure At Time Of Test		psi
			Check Valve #1 Leaked ☐	Closed Tight ☐	
			Check Valve #2 Leaked ☐	Closed Tight ☐	
Replacing Device Serial #:			Test Result Passed ☐	Failed ☐	
Building Permit #:			CSA Approved Air Gap Yes ☐	No ☐	

(SR) PVB

DCVA (F)

Air Inlet Valve: Opened at	psi	Failed to Open ☐	Check Valve #1	Leaked ☐	Closed Tight ☐
Check Valve: Leaked ☐	Closed Tight ☐		Pressure Drop Across 1st Check Valve:		psi
Pressure Drop Across Check Valve:	psi		Check Valve #2	Leaked ☐	Closed Tight ☐
Static Line Pressure At Time Of Test:	psi		Pressure Drop Across 2nd Check Valve:		psi
Test Result: Passed ☐	Failed ☐		Static Line Pressure At Time Of Test:		psi
			Test Result Passed ☐	Failed ☐	

Comments, please note repairs:

I certify that I have tested the above backflow prevention device in accordance with the Town Of Collingwood Backflow Prevention By-law; as amended, and CSA B64 Standards.

Signature of Qualified Contractor:

Date of Test: