



LEGEND:

- Perimeter Site Fencing with Integrated Silt Fence/Tree Protection Fence
- Site Entrance
- Traffic Route
- Muster Point
- Site Office/Secondary Trailer
- Waste/Recycling Bins
- Washroom
- Material Storage
- Material Receiving
- Material Loading
- Mud Mat
- Emergency Entrance Mud Mat. (If Required)
- Subsurface Works
- Fuel Storage
- Fueling Area
- Soil Stockpiling
- Filter Gallery/Spill Pad

IN CASE OF SPILL:

1. Assess situation;
2. Notify RHC Site Supervisor;
3. Stop spill at source and contain;
4. Move materials into spill pad area;
5. Call Regional Water Operation to notify staff (phone number to be confirmed);
6. Re-assess how spill happened to determine if and how can be prevented in future;
7. Spill to be documented in daily site log on Procore.

NOTE:

All fencing on site will avoid trees & associated tree protection .

Implementation of this plan is subject to change, under the direction of the RHC Site Supervisor.

Trade parking is not guaranteed.

All visitors to site must report to the RHC Site Supervisor upon arrival, have all required training, wear all required PPE, and receive site-specific orientation.